

ID	Task Name	Start	Finish	Ansvar	Timeline											
					Half 1, 2024	Half 2, 2024	Half 1, 2025									
1	Forslagsfase og myndighedsprojekt	Tue 02-01-24	Fri 29-03-24		[Timeline bar from Jan 2024 to Mar 2024]											
2	Dispositionsforslag/projektforslag udarbejde	Tue 02-01-24	Fri 16-02-24	TE	[Timeline bar from Jan 2024 to Feb 2024]											
3	Godkende forslagsfase	Mon 19-02-24	Fri 01-03-24	BK	[Timeline bar from Feb 2024 to Mar 2024]											
4	Myndighedsprojekt udarbejde	Mon 04-03-24	Fri 29-03-24	TE	[Timeline bar from Mar 2024 to Apr 2024]											
5	Myndighedsprojekt foreligger	Fri 29-03-24	Fri 29-03-24		[Milestone diamond at 29-03]											
6																
7	Myndighedsbehandling	Tue 02-04-24	Mon 06-05-24		[Timeline bar from Apr 2024 to May 2024]											
8	Myndighedsbehandling (6 uger)	Tue 02-04-24	Fri 03-05-24	BK	[Timeline bar from Apr 2024 to May 2024]											
9	Byggetilladelse (forventet)	Mon 06-05-24	Mon 06-05-24	BK	[Milestone diamond at 06-05]											
10																
11	Hovedprojekt	Tue 07-05-24	Fri 21-06-24		[Timeline bar from May 2024 to Jun 2024]											
12	Hovedprojekt	Tue 07-05-24	Fri 21-06-24	TE	[Timeline bar from May 2024 to Jun 2024]											
13																
14	Udførelsesprojekt	Mon 10-06-24	Thu 01-05-25		[Timeline bar from Jun 2024 to May 2025]											
15	Byggeplads, mobilisering	Mon 10-06-24	Fri 21-06-24	TE	[Timeline bar from Jun 2024 to Jun 2024]											
16	Genhusningsperiode (pavillonløsning)	Thu 01-08-24	Fri 27-09-24	TE	[Timeline bar from Aug 2024 to Sep 2024]											
17																
18	Byggeperiode, ombygningsarbejder eksist. Indskoling (etape 1)	Mon 24-06-24	Mon 16-09-24	TE	[Timeline bar from Jun 2024 to Sep 2024]											
19	Før-gennemgang, indskoling	Mon 16-09-24	Mon 16-09-24	TE	[Milestone diamond at 16-09]											
20	Mangeludbedringsperiode, indskoling	Mon 16-09-24	Fri 27-09-24	TE	[Timeline bar from Sep 2024 to Sep 2024]											
21	Aflevering, indskoling (etape 1)	Fri 27-09-24	Fri 27-09-24	TE	[Milestone diamond at 27-09]											
22	Indskoling, ibrugtagning brugere	Tue 01-10-24	Tue 01-10-24	Brugere	[Milestone diamond at 01-10]											
23																
24	Byggeperiode, ombygningsarbejder eksist. BFO og ny tilbygning (etape 2)	Mon 24-06-24	Mon 03-02-25	TE	[Timeline bar from Jun 2024 to Feb 2025]											
25	Før-gennemgang, BFO og ny tilbygning	Mon 03-02-25	Mon 03-02-25	TE	[Milestone diamond at 03-02]											
26	Mangeludbedringsperiode, BFO og ny tilbygning	Mon 03-03-25	Fri 14-03-25	TE	[Timeline bar from Mar 2025 to Mar 2025]											
27	Aflevering, BFO og ny tilbygning (etape 2)	Mon 17-03-25	Mon 17-03-25	TE	[Milestone diamond at 17-03]											
28																
29	Byggeplads, afrigning og reetablering af areal	Mon 17-03-25	Fri 11-04-25	TE	[Timeline bar from Mar 2025 to Apr 2025]											
30	Periode afsat til indflytning og klargøring, brugere	Mon 17-03-25	Wed 30-04-25	Brugere	[Timeline bar from Mar 2025 to Apr 2025]											
31	BFO og ny tilbygning, ibrugtagning brugere	Thu 01-05-25	Thu 01-05-25	Brugere	[Milestone diamond at 01-05]											